## **Consumables and Equipment Status for 100-inch Coating for 2002**

## Scott W. Teare, Electrical Engineering Department, New Mexico Tech

May 20, 2002

## Replacement items required for the July 14, 2002 run.

Table A	: Consumabl	le.	material	list.

Material	Recommended amount to have on hand	STATUS (order)	
Distilled Water 100 gallons from Sparklettes (in addition to that used f making acid)		for None (need 100g)	
Orvus or Liquidnox Soap	16 oz from Kruse Feed	None (need 16oz)	
HCl (CuS) Acid	12 gallons prepared (4 gl. HCl + 8 gl. H2O + 6 teaspoons Cupric Sulfate Crystals) from Tri-Ess	3g raw HCL 1g mixed (need 1g more min)	
Cupric Sulphate	CuSO <sub>4</sub> 5H <sub>2</sub> O (purified, diamond bluestone) (16oz. bottle) Supplier: TRI-ESS Sciences Inc	16+oz	
Medical Grade Cotton	5 x l lb boxes	2 boxes (need 3 more)	
Kaydry Towels	1 case (15 boxes) from Clean Sweep Supplies	13 boxes	
Particle Free Towels	10 packages	14 packages	
Dry Nitrogen Bottles	2 large bottles (high grade)	1 bottle @500psi (need 1 bottle)	
Oxygen Bottle	1 small bottle (high grade and new)	1750psi	
Surgical Masks	10 from Ace Hardware	10+	
Vinyl Gloves	10 pair from Ace Hardware	0 (need 10	

		pairs)
CaCO <sub>3</sub> Powder	1 lb jar from Tri-Ess	1+lb
Tungsten Filaments	44 from R.D. Mathis Co.	~100
Aluminum Staples	176 pre-bent from Jori Inc.	1000+
КОН	3oz of crystal (0.5oz of KOH in 500cc of distilled water.) from Tri-Ess	lots

Table B: Equipment List		
Item	Available	
Garden Hose	Okay	
Submersible Pump	Okay	
Large Saw Horses	Okay	
120-inch basin	Okay	
Safety Glasses	Need	
Splash Face Mask	Okay	
100-inch Mirror Covers	Okay	
Acid Gloves	Need	
Nitrogen Hose & Fittings	Okay	
Long Poles	Need work rusty	
Clip on Ammeter	Needed	
Felt Pads	Need washing	
Sea sponges	Need washing	

Table C: Highest Priority Task List. Target competion date July 1 2002

tem Number	Task	Assigned
0	Paint or clean up long poles for acid work	MWI
1	Floor cleaned, scraped and painted	MWI
2	Clean tank outside surfaces	MWI
3	Check oil levels on all pumps	JR
4	Clean up outside Aluminizing room	MWI
5	Check of freon and static system	MWI
6	Ordering	MWI
7	Equipment checks, pumpdowns and dry runs	CHARA & UnISIS
8		
9		

Modified May 20, 2002